



Ruston Downtown Revitalization Project

Three Week Outlook

April 27, 2010

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week (Prior to April 4)
 - a. Continue installation of sidewalk between Mississippi and Alabama Avenue.
 - b. Continue installation of curb & gutter between Mississippi and Alabama Avenue.
 - c. Install the remainder of concrete sidewalk on the southwest corner of the Vienna/Mississippi intersection.
 - d. Install brick from Park Avenue to Mississippi Avenue.

2. Two Weeks Out (Between May 4 & May 11)
 - a. Continue installation of sidewalk from Mississippi to Alabama Avenue.
 - b. Begin installation of curb and gutter on the northwest corner of the Vienna/Alabama intersection.
 - c. Begin installation of sidewalk on the northwest corner of the Vienna/Alabama intersection.

3. Three Weeks Out (Between May 11 & May 18)
 - a. Stand decorative street lights.
 - b. Install brick from Mississippi to Alabama
 - c. Install planters, trash receptacles, and benches from Mississippi to Alabama.
 - d. Lay asphalt on the west side of Vienna from Park to Alabama.

The Alabama/Vienna and Mississippi/Vienna intersections shall remain busy intersection for the foreseeable future. Utility companies may be in the area to remove existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC