



Ruston Downtown Revitalization Project

Three Week Outlook

January 5, 2010

TO: Whom It May Concern

We hope that everyone has enjoyed the Holiday break. Now that we return in full force to work on the downtown Ruston project, our current three week outlook is as follows.

1. Within the next week
 - a. Install Catch Basins and Junction boxes at the Vienna/Alabama Intersection.
 - b. Install rock along the east side of Vienna where new gutter is present.
 - c. Install Curb & Gutter along Vienna from Mississippi to Alabama.
 - d. Install storm drain for roof drainage from Dixie Center
2. Two Weeks Out
 - a. Relocate light foundation in front of Dixie Center.
 - b. Install irrigation from Park to Mississippi.
 - c. Lay brick from Park to Mississippi
 - d. Install sprinkler head in planters along Park Avenue.
3. Three Weeks Out
 - a. Install new sidewalk from Mississippi to Alabama.

The Alabama/Vienna intersection shall remain busy intersection for the foreseeable future. Utility companies may be in the area to move existing overhead services. Over the next weeks, the city shall be working along Mississippi and Alabama in conjunction with the downtown project.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC