



Ruston Downtown Revitalization Project

Three Week Outlook

October 27, 2009

TO: Whom It May Concern

We are proud to announce that Park Avenue is once again open for parking. Please feel free to park along the north edge of Park Avenue. The remaining construction cones will be removed over the coming weeks as the remaining obstacles are removed. Our primary focus is now more towards Vienna Street. Here is our three week look ahead.

1. Within the next week
 - a. CW&W plans to finish the concrete “island” in front of The Fabric Shop.
 - b. CW&W plans to bore an irrigation line across East Park along the east side of Vienna.
2. Two Weeks Out
 - a. CW&W plans to install Curb & Gutter along the east side of Vienna.
 - b. CW&W should begin replacing the water line from the Mississippi/Vienna intersection to the Alabama/Vienna intersection.
3. Three Weeks Out
 - a. CW&W should begin sidewalk work along the east side of Vienna.

The Mississippi/Vienna intersection shall remain a busy intersection for the foreseeable future. Utility companies may be in the area to move existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC