



Ruston Downtown Revitalization Project

Three Week Outlook

October 6, 2009

TO: Whom It May Concern

Currently the rain forecast does not look very favorable towards construction. If CW&W is able to work, here is the three week outlook.

1. Within the next week
 - a. CW&W should continue replacing the sidewalk along with Curb & Gutter along Park Avenue.
 - b. Road bores will happen at the Mississippi/Vienna Intersection and across Park Avenue on each side of Vienna.
 - c. CW&W will replace a road drain in front of the PetShop
2. Two Weeks Out
 - a. CW&W plans to install Curb & Gutter along the east side of Vienna.
 - b. CW&W plans to lay asphalt along Park Avenue.
3. Three Weeks Out
 - a. CW&W should begin sidewalk work along the east side of Vienna.

The Mississippi/Vienna intersection shall remain a busy intersection for the foreseeable future.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC