



Ruston Downtown Revitalization Project

Three Week Outlook

November 24, 2009

TO: Whom It May Concern

Happy Thanksgiving. We are pleased to announce continuing progress downtown. Our current three week look ahead is as follows.

1. Within the next week
 - a. Continue removing power poles along the east side of Vienna
 - b. Install the "Islands" of the sidewalk between Park Avenue and Mississippi.
 - c. Install Rock under the parking spaces between Park and Mississippi along the east side of Vienna.
 - d. Beginning Monday, the city shall begin installing underground utilities along the north side of Mississippi and the west side of Vienna from Mississippi to Alabama. Expect restricted parking in those areas.
 - e. Reminder that contractor will not be working Thursday nor Friday

2. Two Weeks Out
 - a. Install new storm water drains on Mississippi, east of Vienna.
 - b. Install various bores at the Alabama intersection.
 - c. Install light foundations between Mississippi and Alabama.
 - d. Install bore under Vienna across from the old Federal building.

3. Three Weeks Out
 - a. Begin installation of curb & gutter from Mississippi to Alabama.

The Alabama/Vienna and the Mississippi/Vienna intersection shall remain busy intersections for the foreseeable future. Utility companies may be in the area to move existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC