



## Ruston Downtown Revitalization Project

Three Week Outlook

December 01, 2009

---

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week
  - a. Install new storm water drains on Mississippi, east of Vienna.
  - b. Install various bores at the Alabama intersection.
  - c. Install light foundations between Mississippi and Alabama.
  - d. Install bores under Vienna across from the old Federal building and at the Dixie Center.
  
2. Two Weeks Out
  - a. Bore under the Alabama/Vienna intersection.
  - b. Install the "Islands" of the sidewalk between Park Avenue and Mississippi.
  - c. Begin installation of curb & gutter from Mississippi to Alabama.
  
3. Three Weeks Out
  - a. Continue curb & gutter from Mississippi to Alabama

The Alabama/Vienna and the Mississippi/Vienna intersection shall remain busy intersections for the foreseeable future. Utility companies may be in the area to move existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully  
Hunt, Guillot & Associates LLC