



Ruston Downtown Revitalization Project

Three Week Outlook

December 15, 2009

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week
 - a. Complete the “Island” on the Southeast corner of Vienna/Mississippi intersection.
 - b. Install various bores at the Alabama intersection.
 - c. Install light foundations between Mississippi and Alabama.
 - d. Install irrigation lines between Park and Mississippi.
 - e. Lay brick pavers between Park and Mississippi.
2. Two Weeks Out
 - a. Install storm drains on the northeast corner of Vienna/Mississippi intersection.
 - b. Work week shall end at noon on Wednesday for Christmas Holiday.
 - c. Install planters and benches along Park Avenue
3. Three Weeks Out
 - a. Install curb & gutter from Mississippi to Alabama.

The Alabama/Vienna intersection shall remain busy intersection for the foreseeable future. Utility companies may be in the area to move existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC