



Ruston Downtown Revitalization Project

Three Week Outlook

March 16, 2010

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week
 - a. Complete the "island" on the Southwest corner of Vienna/Park Intersection
 - b. Install remaining bricks along the east side of Vienna
 - c. Install storms drains and pipe on the west side of Vienna
 - d. Install light foundations on the west side of Vienna from Park to Mississippi Avenue.
 - e. Begin construction of a concrete planter in front of Royal Nails
2. Two Weeks Out
 - a. Begin installation of curb & gutter from Park to Mississippi Avenue.
 - b. City and Utilities companies shall install conduits for phone, cable, & electricity from Park to Mississippi Avenue.
 - c. Begin construction of sidewalk from Park Avenue to Lewis Alley
3. Three Weeks Out
 - a. Begin construction of sidewalk from Lewis Alley to Mississippi.

The Alabama/Vienna and Mississippi/Vienna intersections shall remain busy intersection for the foreseeable future. Utility companies may be in the area to move existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC