



## Ruston Downtown Revitalization Project

Three Week Outlook

March 30, 2010

---

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week (Prior to April 02)
  - a. Complete the "island" and sidewalk south of Lewis Alley
  - b. Install curb & gutter from Lewis Alley to Mississippi Avenue
  - c. Begin installation of sidewalk from Lewis Alley to Mississippi Avenue. Affected business doors will be closed during installation of new concrete.
  
2. Two Weeks Out (Between April 02 & April 9)
  - a. Begin demolition of sidewalk from Mississippi to Alabama.
  - b. Continue installation of sidewalk and islands between Lewis Alley and Mississippi Avenue.
  - c. City and Utilities companies may install conduits for phone, cable, & electricity from Mississippi to Alabama Avenue.
  - d. Begin construction of sidewalk from Park Avenue to Lewis Alley
  
3. Three Weeks Out (Between April 09 & April 16)
  - a. City and Utilities companies may install conduits for phone, cable, & electricity from Mississippi to Alabama Avenue.
  - b. Begin installation of curb and gutter north of Mississippi Avenue

The driveway servicing the old federal building is subject to interruptions in the near future. The city and HGA will coordinate all interruptions with affected tenants.

The Alabama/Vienna and Mississippi/Vienna intersections shall remain busy intersection for the foreseeable future. Utility companies may be in the area to move existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully  
Hunt, Guillot & Associates LLC