



## Ruston Downtown Revitalization Project

Three Week Outlook

March 9, 2010

---

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week
  - a. Demo sidewalk along west side of Vienna from Park Avenue to Mississippi Avenue.
  - b. Begin construction of "Island" on the corner of Railroad Park
  - c. Utility companies will begin installing underground services from Mississippi to Lewis Alley.
  
2. Two Weeks Out
  - a. Lay brick pavers on the Northeast corner of the Vienna/Alabama intersection and on the Southeast corner of the Vienna/Park intersection.
  - b. Continue construction of "Island" on the corner of Railroad Park.
  - c. Continue coordination for utility installation from Mississippi to Lewis Alley and begin coordination for utilities from Mississippi to Pay Day Loans on the west side of Vienna.
  
3. Three Weeks Out
  - a. Begin construction of sidewalks from Park Avenue to Mississippi Avenue.

The Mississippi/Vienna intersection shall remain busy intersection for the foreseeable future. Utility companies may be in the area to move existing overhead services.

The City of Ruston will begin the reconstruction of Lewis Alley with the next week. The Alley will remain closed during the construction phase of Lewis Alley.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully  
Hunt, Guillot & Associates LLC