



Ruston Downtown Revitalization Project

Three Week Outlook

April 13, 2010

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week (Prior to April 20)
 - a. Begin installation of Curb & Gutter from Mississippi Avenue north.
 - b. Install driveways for Old Federal Building and Lewis Alley
 - c. Continue sidewalk demolition from Mississippi to Alabama Avenue.
 - d. Install street light foundations from Mississippi to Alabama Avenue.
 - e. The city has planned rolling electrical outages in the vicinity of the job during the weekend. City officials will coordinate with all affected.
 - f. Louisiana DOTD will be working on the Mississippi/Vienna traffic signal on Monday, April 19.

2. Two Weeks Out (Between April 20 & April 27)
 - a. Begin installation of sidewalk from Mississippi to Alabama Avenue.
 - b. Finish installation of sidewalk on southwest corner of Mississippi/Vienna intersection.
 - c. Continue installation of curb & gutter from Mississippi to Alabama Avenue.
 - d. Repair and adjust the catch basin on southwest corner of the Alabama/Vienna intersection.
 - e. The city to continue installation of conduit from the Old Federal building to the north side of Alabama Avenue.
 - f. Begin standing new street light poles.

3. Three Weeks Out (Between April 27 & May 4)
 - a. Begin installation of curb & gutter on the northwest corner of the Alabama/Vienna intersection.
 - b. Begin installation of sidewalk on the northwest corner of the Alabama/Vienna intersection.

The Alabama/Vienna and Mississippi/Vienna intersections shall remain busy intersection for the foreseeable future. Utility companies may be in the area to remove existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC