



Ruston Downtown Revitalization Project

Three Week Outlook

April 20, 2010

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week (Prior to April 27)
 - a. Install street light foundations from Mississippi to Alabama Avenue.
 - b. The city has planned rolling electrical outages in the vicinity of the job during the weekend. City officials will coordinate with all affected.
 - c. Louisiana DOTD will be working on the Mississippi/Vienna traffic signal on Monday, April 26.
 - d. Continue installation of curb & gutter from Mississippi to Alabama Avenue.
 - e. Continue installation of sidewalk from Mississippi to Alabama Avenue.
 - f. Finish installation of sidewalk on southwest corner of Mississippi/Vienna intersection.

2. Two Weeks Out (Between April 27 & May 4)
 - a. Continue installation of sidewalk from Mississippi to Alabama Avenue.
 - b. Repair and adjust the catch basin on southwest corner of the Alabama/Vienna intersection.
 - c. Install curb & gutter along with the island on the northwest corner of the Vienna/Alabama intersection.

3. Three Weeks Out (Between May 4 & May 11)
 - a. Stand decorative street lights.
 - b. Lay asphalt on the west side of Vienna from Park to Alabama.

The Alabama/Vienna and Mississippi/Vienna intersections shall remain busy intersection for the foreseeable future. Utility companies may be in the area to remove existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC