



## Ruston Downtown Revitalization Project

Three Week Outlook

May 4, 2010

---

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week (Prior to May 11)
  - a. Continue installation of sidewalk at the Vienna/Alabama intersection.
  - b. Install curb along the Old Federal Building.
  - c. Install curb and gutter on the northwest corner of the Vienna/Alabama intersection.
  - d. Continue laying brick north from Lewis Alley
  - e. Install planters and benches from Park Avenue to Alabama Avenue.
  
2. Two Weeks Out (Between May 11 & May 18)
  - a. Lay rock sub-base for asphalt areas.
  - b. Install sidewalk on the northwest corner of the Vienna/Alabama intersection.
  - c. Lay asphalt from Park Avenue to Alabama Avenue.
  - d. Seal all sidewalk joints.
  
3. Three Weeks Out (Between May 18 & May 25)
  - a. Stand decorative street lights.
  - b. Final Checklist
  - c. Test automatic watering system.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully  
Hunt, Guillot & Associates LLC