



## Ruston Downtown Revitalization Project

Three Week Outlook

August 25, 2009

---

TO: Whom It May Concern

This past week has been a very productive week. CW&W has been able to maintain momentum especially along Park Avenue. Currently our three week outlook is as follows:

1. Within the next week
  - a. CW&W should continue working on Curb & gutter along Park Avenue. This will be the edge of the new sidewalk.
  - b. CW&W should test the new water line along Park Avenue and Vienna up to Mississippi Avenue.
  - c. Electrical contractors should place additional conduit and light pole bases along Park Avenue and the east side of Vienna between Park and Mississippi.
  - d. Water service is expected to be transferred over to the new line on Monday. This transfer could cause water outages for some businesses for up to a day. This includes all businesses with water service in Lewis Alley and Classic Designs and R.W. Sharp's office. This transfer of service is pending a good health sample sometime Friday.
  
2. Two Weeks Out
  - a. CW&W should begin placing rock between the curb and roadway along Park Avenue.
  - b. Electrical contractors should continue placing light bases and underground conduits along Park Avenue and the east side of Vienna.
  - c. During the late part of the week, DOTD is projected to begin installation of new traffic signals for the Mississippi/Vienna Intersection.
  
3. Three Weeks Out
  - a. Construction of the sidewalk along Park Avenue should begin. Construction will happen in approximately 50 foot increments.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully  
Hunt, Guillot & Associates LLC