



Ruston Downtown Revitalization Project

Three Week Outlook

August 4, 2009

TO: Whom It May Concern

After being delayed by the much needed rain this past week, the Downtown Revitalization Project is back in full gear. The current construction outlook is as follows:

1. Within the next week
 - a. Lewis Alley will be closed for utility connections along Vienna Street.
 - b. CW&W should start placing water line along Vienna north to Mississippi
 - c. Park Avenue will be closed for possibly two days to replace a storm drain under the east end of Park Avenue.

2. Two Weeks Out
 - a. Lewis alley will remain closed for utility connections along Vienna Street.
 - b. A road bore across Vienna at Lewis Alley should happen during this week.
 - c. The water line replacement will continue and possibly begin testing along Park and Vienna north to Mississippi.
 - d. Bellsouth should install new telephone conduit at the east side of Lewis Alley

3. Three Weeks Out
 - a. East Bound Mississippi Avenue could be closed during this week to accommodate road boring under the intersection.
 - b. Placement of electrical lines and irrigation for luminaries along Park Avenue.
 - c. After electrical lines are placed, the curb & gutter along Park Avenue can be installed. This will allow a crushed stone backfill of the original parking area along Park Avenue.
 - d. Louisiana DOTD is scheduled to start installing new traffic control lights at the Vienna/Mississippi intersection.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully

Hunt, Guillot & Associates LLC