



Ruston Downtown Revitalization Project

Three Week Outlook

September 15, 2009

TO: Whom It May Concern

This past week, CW&W has been able to work ahead of schedule in many areas. However, the current weather seems to have set the work back a couple of days. Currently our three week outlook is as follows:

1. Within the next week
 - a. CW&W should continue replacing the sidewalk along Park Avenue.
 - b. CW&W should begin backfilling the east side of Park Avenue. This will bring the soil elevation up to the necessary grades.
 - c. We plan to begin water line work at the Mississippi/Vienna intersection. This will cause various water outages in the Downtown area. The goal is to limit water outages to 2 hours. The first outage is scheduled for Thursday morning at 7:00 for all businesses receiving water from Mississippi Avenue and between Vienna & Bonner.

2. Two Weeks Out
 - a. CW&W plans to install Curb & Gutter along Park Avenue and along the east side of Vienna.
 - b. After curb & gutter are complete, CW&W will finish replacing the sidewalks along Park Avenue.
 - c. CW&W will replace a road drain in front of the Schermann's Pet Shop

3. Three Weeks Out
 - a. CW&W plans to complete touch-up concrete work along Park Avenue.
 - b. CW&W should begin sidewalk work along the east side of Vienna.

***NOTE – Beginning Thursday, 9/17, pedestrian traffic at the Mississippi/Vienna intersection shall be interrupted.**

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC