



Ruston Downtown Revitalization Project

Three Week Outlook

September 29, 2009

TO: Whom It May Concern

After a couple of weeks of rain, the main work on the Downtown Revitalization Project can now resume. Below is the current three week outlook.

1. Within the next week
 - a. CW&W should continue replacing the sidewalk along with Curb & Gutter along Park Avenue.
 - b. Road bores will happen at the Mississippi/Vienna Intersection and across Park Avenue on each side of Vienna.
2. Two Weeks Out
 - a. CW&W plans to install Curb & Gutter along the east side of Vienna.
 - b. CW&W will replace a road drain in front of the PetShop
3. Three Weeks Out
 - a. CW&W should begin sidewalk work along the east side of Vienna.

The Mississippi/Vienna intersection shall remain a busy intersection for the foreseeable future.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC