



## Ruston Downtown Revitalization Project

Three Week Outlook

September 8, 2009

---

TO: Whom It May Concern

This past week, CW&W has been able to work ahead of schedule in many areas. Currently our three week outlook is as follows:

1. Within the next week
  - a. CW&W should continue replacing the sidewalk along Park Avenue. The following businesses should be affected as noted. Dates are subject to change based on construction progress.
    - i. Sisters Too & Ruston Catering – Front Door Closures Thursday (9/10) afternoon.
    - ii. The Old Lewis Store & The Fabric Shop Sidewalk along Park Avenue will be replaced together, not in stages.
  - b. Subcontractors should continue placing underground electrical and street light foundations along Park Avenue
2. Two Weeks Out
  - a. CW&W plans to finish installing Curb & Gutter along Park Avenue.
  - b. After curb & gutter are complete, CW&W will finish replacing the sidewalks along Park Avenue.
  - c. CW&W will replace a road drain in front of the PetShop
3. Three Weeks Out
  - a. CW&W will finish the “Islands” along Park Avenue
  - b. CW&W will begin placing Curb & Gutter along the east side of Vienna.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully  
Hunt, Guillot & Associates LLC