



Ruston Downtown Revitalization Project

Three Week Outlook

February 23, 2010

TO: Whom It May Concern

Our current three week outlook is as follows.

1. Within the next week
 - a. Install "Island" on Northeast corner of Vienna/Alabama intersection
 - b. Install Storm Drains at Park/Vienna intersection.
 - c. Install foundations for planters and benches along Vienna from Mississippi to Alabama.

2. Two Weeks Out
 - a. Lay brick pavers between Mississippi and Alabama
 - b. Install planters and benches along Vienna from Mississippi to Alabama.
 - c. Install "Island" on Southeast corner of Vienna/Park intesection.

3. Three Weeks Out
 - a. Lay Asphalt on east side of Vienna.
 - b. Begin excavation of sidewalk on west side of Vienna. CW&W will begin at the Vienna/Park intersection moving north. Expect several locations along the west side to be under construction at the same time.

The Alabama/Vienna intersection shall remain busy intersection for the foreseeable future. Utility companies may be in the area to move existing overhead services.

Please bear in mind that the above outlook is a general schedule and is subject to change based on variable field conditions.

Very Respectfully
Hunt, Guillot & Associates LLC